MAHPÍYA LÚTA

THE HERITAGE CENTER

CONSTRUCTION NEWSLETTER





- Placing and compacting of the engineered fill gravel
- Concrete forms and rebar are on site in preparation for footing and foundation wall construction this coming month.
- Site utility construction.
 The underground
 electrical power has been located.



BACKGROUND

In 2019, Mahpiya Luta's Board of Directors launched a master planning process to ensure the organization's future success, prioritizing various capital and operational projects. Among these were the imperative needs for a new facility for The Heritage Center (THC). THC is the only center of its kind on a South Dakota reservation, providing community members access to generations of Native art. However, its current location does not have fire suppression or proper climate controls. A new building is necessary to safely store the priceless and permanent collection, while also providing more economic opportunities for local artists. Additionally, a new water tower was identified to address water pressure and fire suppression requirements for the entire campus, including the upcoming construction projects.

UPDATES

The Heritage Center

We are in the initial phase of construction.

- Fencing was placed around the job site.
- The job trailer has been delivered and set up.
- The contractors have removed soil to the base of the foundation of the new building and are compacting the base soil to specifications.
- A gravel road for delivery trucks has been created.
- To set a stable base for the building foundation, engineered fill, which is gravel of a specific composition, is being delivered.

The Water Tower

- The new water tower site has flags indicating existing water line locations.
- The existing water line locations and composition were verified with exploratory holes called "potholing".
- Excavated soil from the new building construction will be hauled to the water tower site.

